

1st Ra Bill

Original/Duplicate/Triplicate
CONTRACT CERTIFICATE
(For Other Works)

SBR No
Date

No.

Date:

Sub- Division:

Division: Electrical (DASARAHALLY)

Bill Received No.....Dated.....Cash Book Voucher No.....dated.....

Scheduled Docket Name of Work (as per sanctioned estimate); -Providing and fixing LED street lights and control switch etc., in Shettyhalli surrounding area ward no 12 shettyhalli
and Full Address:M/s The Technical Maneger-2 (BBMP)KRIDL Contractor

Work Order No : EE/(Elec)/Das/WO/000020/2017-18 Dated : 27-02-2018

Job No:- 012-18-000048

Reference to Agreement Date

Certified that the measurements were taken by me on 26/3/2018 and recorded of pages 512652 to 657 of Measurement Book No 512717-18 and that the work is satisfactorily executed.

Contractor

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISION
BENGALURU-560 010

Officer in charge of work
JUNIOR ENGINEER (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore

Certified that the quantities of materials shown in columns 3 of Account II have been actually brought to Site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in the connection with item for finished work have been agreed upon. And normal agreement signed and executed by the contractor is recorded in the office.

II Memorandum of Payment

Sub-division Officer
ASST. EXECUTIVE ENGINEER (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore

Total value of work done or supplies as per account within
Deduct amount to be held in reserve being percent Rs.....
" Balance

Deduct payment :

Amount of previous payment as in the Office Cash Book Voucher

No.....Dated.....S.D.No.....

Amount adjusted towards cash advance recovery of
Payments cost store or other material supplied.

Now made recovery amount creditable to this/ other work

Amount paid on this bill cheque/cash

Balance being unpaid value of work done held in reserve

6) Deduct cash advance made on the Office Cash Book Voucher

No..... dated.....less adjustments

7) Net amount due to or from contractor

Unadjusted items

8) Advance to contractor for materials brought to site (as detailed) within

BTU Amt 2455909 -
25 49120 -
LWC 24559 -
CBR 24552 -
FD 122975 -
T.D. 198929 -
Net 2256980 -

Value of Government materials supplied

Audited and admitted for Rs. 2455909/-

Received Rs. 2256980/- (in words)

Contractor's Signature
EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISION
BENGALURU-560 010

by cash and adjustment of payment as per memorandum.

Witnesses :

1. by adjustment Rs. 198929/-

2. Signature of contractor

Paid by me by cheque No.....Dated.....

Cash Rs.....

B.B.M.P. Dasarahalli Division

(For use in the office)

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISION
BENGALURU-560 010

Initials of Officer making payment

Executive Engineer (Ele)

Sl. No.	Description of item	Unit
	Name of Work:-Providing and fixing LED street lights and control switch etc., in Shettyhalli surrounding area ward no 12 shettyhalli	
1	LED Street light. Supply of LED Streetlight with pressure die cast aluminum housing body with optimal heat sink for better thermal dissipation. Diffuser with Injection moulded & is made of polycarbonate material with high transmission index, delivering superior light output. Rated life Burning Hrs. 50000 hr. @ Lumen Maintenance of 70%. CCT > 5500K, IP 66 optical and electrical compartment & impact resistance of complete luminaire > IK08. Power Factor >0.9 with mains Current should not be greater than 0.1A to 0.7A & Surge Protection- Min 4 KV along with Over voltage/Overload, short circuit/ miswiring protection. Compatible for pole mounting with outer dia of 40mm to 50mm. Universal Voltage driver to operate wide voltage range from 100V to 270V 50/60Hz application. Over load & Short circuit protection ensures reliable operation in spite of problem in output side. Compliance to IS 10322/IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB. Top access street light with single screw to ensure ease of maintenance at the sight site location with minimized minimal tools. LED Light fixture with W System Power consumption. LED Efficiency>130lm/w at 1W & Fixture Efficiency >80lm/w with nominal CRI 75+. housing with supplier word mark / name shall be engraved / Embossing on the die cast housing / body part. Luminaire manufacturer should have in-house facility accredited by NABL/CPRI & any Government certified agency & Design & Development facility certified by ISO 9001:2008. Warranty of 5 Years against any manufacturing defect working under standard electrical conditions as mentioned above should be given by LED source manufacturer. Suitable for A1/A2 Roads as per IS 1944 Part I & Part II.90 Watts	Nos
2	LED Street light. Supply of LED Streetlight with pressure die cast aluminum housing body with optimal heat sink for better thermal dissipation. Diffuser with Injection moulded & is made of polycarbonate material with high transmission index, delivering superior light output. Rated life Burning Hrs 50000 hr @ Lumen Maintenance of 70%. CCT > 5500K, IP 66 optical and electrical compartment & impact resistance of complete luminaire > IK08. Power Factor >0.9 with mains Current should not be greater than 0.1A to 0.7A & Surge Protection- Min 4KV along with Over voltage/Overload, short circuit/ miswiring protection. Compatible for pole mounting with outer dia of 40mm to 50mm. Universal Voltage driver to operate wide voltage range from 100V to 270V 50/60Hz application. Over load & Short circuit protection ensures reliable operation in spite of problem in output side. Compliance to IS 10322/IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB. Top access street light with single screw to ensure ease of maintenance at the sight site location with minimized minimal tools. LED Light fixture with W System Power consumption. LED Efficiency>130lm/w at 1W & Fixture Efficiency >80lm/w with nominal CRI >75. Luminaire manufacturer should have in-house facility accredited by NABL/CPRI & any Government certified agency & Design & Development facility certified by ISO 9001:2008. Housing with supplier word mark /name shall be Engraved / Embossing on the die cast housing/ Body part. Warranty of 5 Years against any manufacturing defect working under standard electrical conditions as mentioned above should be given by LED source manufacture. Suitable for B1/B2 Roads as per IS 1944 Part I & Part II. LED Streetlight 65watts	Nos
3	Supplying and fixing Moulded Case Circuit Breaker (MCCB) over the existing wood/panel board using necessary screws, bolts, nuts and wiring complete. Protection of Overload and Short circuit with thermal Magnetic/Micro processor release and Earth Fault as per IS-13947. (Icu = Ics) THREE POLE 100Amps 25kA.	Nos
4	Supply and Installation / Fixing / Provision of Pole box with HRC Fuse / MCB provision and suitable connector / terminal for 3 Ph / 1 Ph connections with Loop-In & Loop-Out terminals for 10 Sqmm / 25 Sqmm 3.5 G Al/Ar / Cu/Ar Cable and branch out 2.5 Sqmm 2 core Al/Cu PVC Insulated cable, enclosed in a Thermoplastic, Polystyrene enclosure, which should be shock proof, safe, IP65(Weather Proof), rust proof, dust proof, water proof having Internally Embedded Gasket with provision for cable entry through IP65 Thermoplastic, polyamide glands and/or grommets. 200mmx200mmx98mm	Nos
5	Fixing halogen/metal halide / SVL / IL / LED floodlight fitting over existing pole / wall ceiling including clamps, bolts, nuts and wiring using suitable capacity wires.	Nos
6	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire armoured) conforming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A.3.5 core 25 sqmm	Mtrs
7	Supplying and Fixing of.....mm dia class A GI pipe bracket up to 2 mtrs long bent at suitable angle and fixing to this bracket 1x40/2x40 watts fluorescent tube street light fitting of all capacities to GI or CI or rail or RCC pole / wall using suitable clamps, bolts, and nuts and wiring using suitable capacity wires Using 32mm dia G.I. pipe.	Nos
8	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required. In existing trench/duct 25 sqmm to 75 sqmm	Per Mtr
9	Supplying tinned copper lugs and crimping and wiring to terminal point for wire of the following sizes. 25 sqmm Long Barrel	Nos
10	Supplying and fixing angle iron frame work fabricated out of M.S. angle iron.. and M.S. flat ... with bolts, washers etc., and painted with 2 coats of red oxide and then two coats of approved paint. 40x40x6mm	Mtrs
	Total Rs	
	Add KRIDL Charges 11%	
	GRAND TOTAL	

Certificate

The above said monthly maintenance work has been carrying satisfactorily

JUNIOR ENGINEER (El)
Bhruath Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore

ASST. EXECUTIVE ENGINEER (El)
Bhruath Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
		30	31250.00	937500.00	30	937500	
		60	18720.00	1123200.00	60	1123200	
		4	4044.00	16176.00	4	16176	
		4	2178.00	8712.00	4	8712	
			176.00	0.00	0	0	
		84	165.00	13860.00	84	13860	
		120	893.00	107160.00	120	107160	
		84	16.20	1360.80	84	1361	
		30	20.59	617.70	30	618	
		15	263.00	3945.00	15	3945	
				2212531.50		2212531.50	
				243378.47		243378.47	
				2455909.97		2455909.97	